

We are excited to provide you with an update on the progress of the construction of our new courts. We are making significant strides towards completion and are eager to share the latest developments with you. Here is a breakdown of the upcoming milestones: Dates are subject to change.

#### 4/1/24 - Concrete Pouring:

- It is anticipated to take approximately 7 days.
- Curing Time: Following the concrete pouring, please note that the curing time for the concrete is estimated to be 28 days from the last day that the concrete is placed.
- Concrete Curing Completion: By May 13th, we anticipate the concrete curing process to be completed.
- Color-coating (Paint): The color-coating, or paint, process is set to begin during the week of May 20th and is estimated to take approximately 7 working days.

#### Water:

- The Water company has installed the water main and spigot is on the north side of the tennis shack.
- We expect to have the meter installed by April 15th.

#### Fence Post Installation:

- We plan to begin the installation of fence posts during the week of April 15th.

#### Paver Sitting Area:

- The installation of the paver sitting area is scheduled for the week of April 22nd.

#### Fence Rail and Wire Installation:

- Concurrently, the installation of fence rail and wire will commence during the week of April 22nd.

Posted 3/30/24